VILLAGE OF BARRINGTON HILLS 112 Algonquin Road, Barrington Hills, IL 60010-5199 P: 847.551.3000 | F: 847.551.3050 www.barringtonhills-il.gov

TO:	Board of Trustees	FROM: Trustee Harrington
RE:	Building & Grounds Activity	DATE: 05/28/2014

Fire Station: Roofing contractor has been contacted to complete recommended repairs resulting from the annual roof inspection (attached). It was also recommended that the north section of the roof be replaced next year. Inspector estimated the costs to be \$850.00 to make the current repairs and \$21,032.00 to replace north roof next year.

IRCA

TRANSMITTAL

TO: Village of Barrington Hills 122 Algonquin Road Barrington Hills, IL DATE: April 29, 2014

JOB: 14001

ATTN: Wendy Frisen

RE: Fire Station #2

PLEASE BE ADVISED WE ARE SENDING YOU: ATTACHED [X] UNDER SEPARATE COVER

THE FOLLOWING:

PLANS [] SPECS [] PHOTOS []	ADDENDUM [] ROOF INSPECTION [X]
INVOICE [] LETTER	[] CHANGE OR	DERS []	SHOP DRAWING []
MOISTURE SURVEY []	[] OTHER		

COPIES	JOB	DESCRIPTION
1	14001	Roof Condition Evaluation

THESE ARE BEING TRANSMITTED AS INDICATED BELOW:

- [] RESUBMIT FOR APPROVAL[] RETURNED WITH
- [] FOR YOUR COMMENTS
- [] AS REQUESTED

[] FOR BIDS DUE[] REVIEWED[X] FOR YOUR USE

COMMENTS:

Ms. Frisen,

Enclosed please find our Roof Condition Evaluation for the project listed above. Please do not hesitate to contact our office should you have any questions or concerns.

SIGNED: James C. Arubrail James C. Gruebnau, RRC

ILLINOIS ROOF CONSULTING ASSOCIATES, INC. 4302-G Crystal Lake Road (815) 385-6560

McHenry, IL 60050 FAX (815) 385-3581 <u>www.irca.com</u>

Roof Condition Evaluation

Project Fire Station #2 Village of Barrington Hills 120 S. Algonquin Road Barrington Hills, IL 60010

Report For

Ms. Wendy Frisen Village of Barrington Hills 122 Algonquin Road Barrington Hills, IL 60010

IRCA Project Number 14001

IRCA

Report Date April 29, 2014

	DD O ID OT					
Illinois Roof Consulting Associates, Inc.		e of Barrington Hills Fire Stati		JOB NO.: 14001		
4302-G Crystal Lake Road McHenry, IL 60050	ROOF AREA: North Ro	of AGE: 20 years	BLDG TYPE: Masonry	ROOF SLOPE: 5:12		
(815) 385-6560 (Fax) 385-3581	EVALUATION BY	: Robert Heideman and Willi				
	CONDI	TION SUMMARY				
OVERALL PHYSICAL CONDITION OF SYSTEM: Poor OVERALL APPEARANCE: Marginal						
REPLACEMENT YEAR: 2016						
SYSTEM/DETAILS:						
Shingles: ArchitecturalLifted plywood, split shingles, backed outColor: Tan / brownfasteners, damaged shinglesAttachment: Hand nailedunderlayment: Felt with ice barrier product		WORKMAN CONSTRUC	MATERIALS: Poor WORKMANSHIP: Marginal CONSTRUCTION: Acceptable GRANULE ADHESION: Marginal			
Ridges: Shingled, not vented Deteriorated ridge cap		WORKMAN	MATERIALS: Marginal WORKMANSHIP: Marginal CONSTRUCTION: Acceptable			
Valleys: Closed cut Cracked shingles			WORKMAN	MATERIALS: Poor WORKMANSHIP: Marginal CONSTRUCTION: Acceptable		
Flashings: Baby tins at dormers / walls / chimney			WORKMAN	MATERIALS: Marginal WORKMANSHIP: CONSTRUCTION: Acceptable		
Counterflashings:			MATERIALS WORKMAN CONSTRUC			
Drip edge: Face fastened gutter apron shingle overhang 1"				: Marginal SHIP: Marginal FION: Acceptable		
Rake edge: Shingle overhang 1"				: Marginal SHIP: Marginal FION: Acceptable		
Venting: Gable vents			WORKMAN	MATERIALS: Marginal WORKMANSHIP: Marginal CONSTRUCTION: Acceptable		
Penetrations: Soil and flue stacks				: Marginal SHIP: Marginal FION: Acceptable		
Gutters: Traditional design, steel			: Satisfactory SHIP: Satisfactory FION: Acceptable			
 REPAIRS: 1. Replace split shingles (Photos #7 & 2. Replace deteriorated ridge caps (Photos) 3. Replace deteriorated ridge caps (Photos) 	oto #8)					

3. 4. Re-nail fastener, seal shingle (Photo #10) Remove shingles, re-nail plywood, install new shingles (Photo #12)

	PROJECT: Village of Barrington Hills Fire Station #2			JOB NO.: 14001
Illinois Roof Consulting Associates, Inc. 4302-G Crystal Lake Road McHenry, IL 60050	ROOF AREA: South Roof	ROOF AGE: 2 years	BLDG TYPE: Masonry	ROOF SLOPE: 8:12
(815) 385-6560 (Fax) 385-3581	EVALUATION BY: Robert Heideman and William Richardson on April 11, 2014			

CONDITION SUMMARY OVERALL PHYSICAL CONDITION OF SYSTEM: Satisfactory OVERALL APPEARANCE: Satisfactory REPLACEMENT YEAR: 2034 SYSTEM/DETAILS: Shingles: Architectural **MATERIALS:** Satisfactory Color: Tan / brown WORKMANSHIP: Satisfactory Attachment: Pneumatically nailed CONSTRUCTION: Acceptable Underlayment: Felt with ice barrier product **GRANULE ADHESION: Satisfactory** Ridges: Vented, rigid type **MATERIALS:** Satisfactory WORKMANSHIP: Satisfactory CONSTRUCTION: Acceptable

Valleys: Closed cut, metal

Flashings: Sheet metal at wall

Counterflashings: Steel

Drip edge: Face fastened gutter apron, shingle overhang 1"

Rake edge: Shingle overhang 1"

Venting: Soffit to ridge

Penetrations: Soil and flue stacks

Gutters: Traditional design, steel

REPAIRS:

Repair open seams on low slope valley east side (Photos #2 & 4) 1.

2. Remove backed out fastener, install new fastener (Photo #3)

Low slope valley on east side has open seams at wall and ridge, heat cables detached

WORKMANSHIP: Marginal CONSTRUCTION: Acceptable **MATERIALS:** Satisfactory

MATERIALS: Satisfactory

WORKMANSHIP: Satisfactory **CONSTRUCTION:** Acceptable

MATERIALS: Satisfactory WORKMANSHIP: Satisfactory **CONSTRUCTION:** Acceptable

MATERIALS: Satisfactory WORKMANSHIP: Satisfactory CONSTRUCTION: Acceptable

MATERIALS: Satisfactory WORKMANSHIP: Satisfactory CONSTRUCTION: Acceptable

MATERIALS: Satisfactory WORKMANSHIP: Satisfactory CONSTRUCTION: Acceptable

MATERIALS: Satisfactory WORKMANSHIP: Satisfactory CONSTRUCTION: Acceptable

MATERIALS: Satisfactory WORKMANSHIP: Satisfactory **CONSTRUCTION:** Acceptable

RECOMMENDATIONS – NARRATIVE

The Fire Station #2 has two roof sections. An older shingle roof to the north which no leaks were reported on but there are several backed out fasteners and split shingles. Recommended repairs should allow this roof to remain serviceable for two more years.


The second section is the south which is a newer shingle section that is performing satisfactorily at this time. The low slope valley between the two sections has some open seams that should be addressed. There are heat cables on the west side that are loose and should be re-attached.

PROJECTED BUDGETS				
DESCRIPTION	YEAR	ESTIMATE IN CURRENT DOLLARS		
PREVENTIVE MAINTENANCE: As described above	2014	\$ 850		
REPLACEMENT: North section of roof	2015	\$ 21,032		
CONSULTING SERVICES BY IRCA: Annual Roof Inspection	2015	\$ 760		

in

James C. Gruebnau, RRC, Project Manager Illinois Roof Consulting Associates, Inc. 4302-G Crystal Lake Road McHenry, IL 60050 (815) 385-6560 ext: 18 (Fax) 385-3581 jim@irca.com www.irca.com

14001.vis





1. OVERVIEW



2. OPEN FLASHING



3. BACKED OUT FASTENER



4. OPEN LAP SEAM



5. OVERVIEW



6. OVERVIEW



7. CRACKED SHINGLES IN VALLEY



8. DETERIORATED RIDGE CAPS (TYPICAL)



9. CRACKED SHINGLES



10. BACKED OUT FASTENER



11. DAMAGED SHINGLES



12. LIFTED PLYWOOD



Illinois Roof Consulting Assoc., Inc. P.O. Box 700 McHenry, Illinois 60051-0700 (815) 385-6560 FAX (815) 385-3581 www.irca.com

DATE: 04/18/2014

INVOICE NO: 22048

VILLAGE BARRINGTON HILLS 112 ALGONQUIN ROAD BARRINGTON HILLS IL 60010

ATTN: ROBERT KOSIN

PROJECT MANAGER: JAMES GRUEBNAU PO NO: IRCA NO: 214001 CLIENT:

FINAL INVOICE

RE: FIRE STATION #2 BARRINGTON, IL PERFORM VISUAL INSPECTION AND PROVIDE WRITTEN REPORT.

\$ 750.00

INVOICE TOTAL

\$ 750.00

PROFESSIONAL SERVICES RENDERED THROUGH 04/18/2014

ever to pt

FOR PROPER CREDIT, PLEASE INCLUDE INVOICE NUMBERS WITH ALL PAYMENTS.

TAX IDENTIFICATION NUMBER 36 - 3109999 Net 30 Days - Interest Charged on Past Due Amounts of 1.5% Per Month or 18% Per Year. This invoice includes all recorded charges for time through date indicated. Where applicable, additional expenses for which we have not yet been billed (travel expenses, long distance telephone, computer charges, supplies, consultant fees, etc.) will be charged to you on subsequent invoices.



MEMORANDUM

- To: Michael Harrington, Insurance, Health, Environment, Buildings & Grounds Chair Robert Kosin, Village Administrator
- From: Daniel J. Strahan, P.E., CFM Gewalt Hamilton Associates (GHA)

Date: May 23, 2014

Re: Board of Health Meeting- Tuesday, May 13, 2014 189 Old Sutton Variance



CONSULTING ENGINEERS

850 Forest Edge Drive, Vernon Hills, IL 60061 TEL 847.478.9700 ■ FAX 847.478.9701

820 Lakeside Drive, Suite 5, Gurnee, IL 60031 TEL 847.855.1100 ■ FAX 847.855.1115

www.gha-engineers.com

On Tuesday, May 13, 2014 the Board of Health met to consider a variance application for a septic system at 189 Old Sutton Road. The meeting was attended by Chairman Gwynne Johnston, Frank Konicek, M.D., Anne Majewski, M.D., and Shirley Conibear, M.D. Technical information for the septic system design was presented by the applicant's engineer, Peder Finnberg of Heritage Land Consultants.

A permit to repair the existing septic system at 189 Old Sutton Road was received on March 7, 2014 and reviewed by GHA. In order to meet the required 24" vertical separation from the limiting layer, the septic design engineer proposed a Type IV at-grade mound system. As the Village Code does not include design criteria for this type of system, the system was designed in accordance with Lake County septic design standards and a variance was requested. GHA provided a review letter to the building department and the Board of Health, and a representative of GHA was present at the meeting to respond to question.

As background, during meetings in September and October of 2013 the Board of Health had reviewed and recommended changes to the Village septic code (Section 4-2-7 of the Village Code) in response to changes in the IDPH Code that required more detailed soil testing than was previously required. It was noted at the time that due to the requirement of soil testing and the determination of the limiting layer, it was anticipated that more frequent variance requests would result since trench systems often will not be able to meet the separation requirement from the limiting layer unless the soil is very well drained. This is the first such variance request received since the amendments took effect on Jan. 1, 2014, but we do not anticipate it will be the last, as there are at least two other potential applications in the early stages of design which face a similar issue.

Upon review and consideration of the documents, the Board approved a variance to allow the at-grade mound system at the property in question.

cc: Board of Trustees