

April 16, 2010

850 Forest Edge Drive, Vernon Hills, IL 60061
TEL 847.478.9700 ■ FAX 847.478.9701

820 Lakeside Drive, Suite 5, Gurnee, IL 60031
TEL 847.855.1100 ■ FAX 847.855.1115

www.gha-engineers.com

Mr. Chuck Polito
Copenhaver Construction
121 Center Drive
Gilberts, IL 60136

Re: Village of Barrington Hills- 2009 Misc. Drainage Program
Final Punchlist

Dear Mr. Polito:

Below are the final punch list items for the 2009 Misc. Drainage Program- in the Village of Barrington Hills, based on site observations taken on Wednesday, April 7, 2010. These items should be resolved prior to approval of the final pay request.

Chapel Road Culvert Replacement

1. Remove excess concrete spoil around the guard rail posts.
2. Fill in any holes; remove any excess spoil –construction debris on north side.
3. Top soil and seed & blanket as needed around guard rail and adjacent to the pavement edge on the north side of Chapel Road.
4. There is an end piece missing from each guardrail terminal; see recent guardrail installations on Algonquin/River Road if needed.

Spring Lane Ditching

1. Touch up shoulder along the length of the ditch grading on the west side of road with seed & blanket as needed.
2. Remove ditch checks once grass has been established.

Barrington Hills Road Culvert Replacement

1. Touch up shoulders and ditch slopes at northwest corner of Barrington Hills Road and Donlea Road as needed with seed & blanket.

Three Lakes Road Ditching & Culvert

1. Touch up restoration at north culvert for 4 Three Lakes Road driveway and along east and west shoulders as needed.
2. Remove ditch checks once grass has been established. The ditch checks along the west side of Three Lakes Road are currently blocking flow and should be replaced.
3. Additional topsoil, seed and blanket required on west side of Three Lakes Road culvert.

Dundee Lane Culvert Replacement

1. Touch up restoration needed, primarily along west side of roadway.

Village Hall- Inlet Replacement

1. The surface of the concrete patch adjacent to the inlet is flaking off. Please review and provide appropriate restoration.

Upon completion of these items a final pay request and final waivers of lien should be provided. As many of the items are minor touch-ups to the landscaping, please advise if you'd like to meet on site with your landscaper to review specific locations that will required additional restoration measures.

Sincerely,
Gewalt Hamilton Associates



Daniel J. Strahan, P.E., CFM
Assistant Village Engineer

cc: Robert Kosin, Village of Barrington Hills