

MEMORANDUM

To: Robert Kosin, VBH Director of Administration
Brian Cecola, VBH Chairman Roads & Bridges

From: Dan Strahan, P.E., CFM
Gewalt Hamilton Associates (GHA)

Date: July 11, 2016

Re: Cuba Road Bridge Replacement Project
Status Update

IDOT Shutdown

As discussed at the June 27th Village Board meeting, IDOT had notified Copenhaver Construction that the Cuba Road Bridge project was to be shut down as of July 1st. Based on that notification, Copenhaver Construction was required to clean up and demobilize from the project site on Wednesday and Thursday, June 29th and 30th. They also spent this time reopening the adjacent intersections for the convenience of the public in case of an extended shutdown. After the State of Illinois passed the "stopgap" budget on Thursday, June 30th, IDOT directed Copenhaver Construction to remobilize and resume work. Work resumed on Tuesday, July 5th after the holiday weekend.



IDOT has indicated that the state will be fully responsible for costs associated with demobilization and remobilization that occurred during this process. The contractor also lost 3-4 working days to this process.

Work Progress

Copenhaver had completed construction of the north wingwalls, placed backfill, and poured the bottom of the parapet walls. The sheet piling has been removed and all significant "in-stream" work has been completed. Major work items remaining include reconstruction of the concrete bridge deck and approach pavements and bridge railing. The adjacent intersections will both remain closed until the bridge is reopened, which is anticipated to occur the week of August 8th.




Illinois Department of Transportation

2300 South Dirksen Parkway / Springfield, Illinois / 62764

July 1, 2016

Martin L. McLaughlin
Village President
112 Algonquin Road
Barrington Hills, IL 60010



Dear Local Agency:

The Department recently advised, through a letter dated June 24, 2016, that due to a lack of appropriated funding, work on all state-let local agency construction contracts was to cease by the close of business on June 30, 2016.

We are pleased to announce legislation has passed providing the necessary appropriations for these contracts. Work may resume on these contracts, and we ask that you notify your contractors and subcontractors as appropriate.

The legislation also contains appropriations to reimburse the state's portion of locally-let and administered engineering and construction contracts. Work should continue as scheduled on these contracts.

We appreciate your cooperation during these difficult times. If you have any questions, please contact Salmon Danmole, Acting Engineer of Local Roads and Streets at (217) 782-3805.

Sincerely,

A handwritten signature in cursive script, appearing to read 'Priscilla A. Tobias'.

Priscilla A. Tobias, P.E.
Director of Program Development




Illinois Department of Transportation

Office of Program Development

2300 South Dirksen Parkway / Springfield, Illinois / 62764

June 24, 2016

Martin L. McLaughlin
Barrington Hills
112 Algonquin Road
Barrington Hills, IL 60010



Dear Local Agency:

The joint funding agreement between your agency and the Illinois Department of Transportation (IDOT) for local projects administered by your agency involving state and/or federal funds provides "Obligations of the State shall cease immediately without penalty or further payment being required if, in any fiscal year, the General Assembly or Federal Funding source fails to appropriate or otherwise make available funds for this contract." At this time, appropriate funding for the engineering and construction program for IDOT is not available. Thus, IDOT will be unable to make reimbursement of state and federal funds to your agency for work performed after June 30, 2016. There are two types of local agency joint agreements affected by the lack of funding.

State-Let Local Projects

Construction contracts awarded by IDOT will be suspended until an appropriations bill is passed. For these contracts, contractors will be notified to contact your office regarding this issue. It is the department's intent to initiate work on the project immediately after a budget resolution and appropriations are made. The department will notify you when work may resume.

Locally-Let and Administered Projects


For local-let and administered projects, contractor(s) or consultant(s) may continue to work at your discretion since your agency provides for the direct payment to these entities. Should your agency opt to continue working, reimbursement for work performed during the time-frame will be delayed until an appropriation bill is passed.

If your agency decides to suspend work, you will need to contact your contractor(s) and/or consultant(s) to initiate the shutdown of work. Please make sure the project is brought to a condition that will provide a clear and safely traveled way. This may include, but is not limited to, completing some items of contract work, adjusting the traffic control, removing construction debris, and locating idled equipment to a safe location.

Local Agency
Page 2
June 24, 2016

We appreciate the cooperation we have with your agency and are committed to successfully completing this project in a fair and efficient manner. If you have any questions, please contact Salmon Danmole, Acting Engineer of Local Roads and Streets at (217) 782-3805.

Sincerely,

A handwritten signature in black ink, appearing to read "Priscilla A. Tobias". The signature is fluid and cursive, with a prominent initial "P" and a long, sweeping underline.

Priscilla A. Tobias, P.E.
Director of Program Development





